

Supplementary Papers

The Future Oxfordshire Partnership

held in the Meeting Rooms 2-3, County Hall, New Road, Oxford, OX1 1ND
on Thursday, 3 October 2024 at 2.00 pm

5. **Oxfordshire Housing and Growth Deal: Update at the end of Quarter 1 2024/2025** (Page 2)

For information: Please now find attached Annex 2: Scheme status and milestones including overall housing numbers.

GROWTH DEAL SCHEMES	Current Status / Stage	Date of Planning Submission	Planning approval date or due date	Detailed Design Completion	Procurement Contract Signed	Land assembly/acquired	Appoint Contractor	Date of projected construction start	Construction completion/ off site	Total Housing Numbers
A361 Bloxham Rd to A4260 Oxford Rd Link Rd	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	0
A4095 Underbridge NW Bicester Howes Lane / Lords Lane	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	0
Access to Headington	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	62
Botley Road Corridor	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	51
Connecting Oxford /SE Corridors	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	25
A40 Science Transit	Completed	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	325
NOC Cassington -A4260 and A44 Corridor Improvements	Completed	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Final Accounts	344
North Oxford Corridors - Kidlington	Completed	n/a	n/a	Jun-23		n/a	Oct-23	Jan-24	Final Accounts	63
Wantage Eastern Link Road	Completed	Aug-13	Jul-15	Oct-23	Jul-22	n/a	Oct-23	Oct-23	Final Accounts	1515
Oxford Citywide Cycle and Pedestrian Routes	Completed	Complete	Complete	Complete		Complete	Complete	Complete	Complete	60
Didcot Central Corridor & Jubilee Way Roundabout	Stage 0 - Options Appraisal	Development only	Development only	Development only	Development only	Development only	Development only	Development only	Development only	316
Access to Banbury (A422 Hennef Way, Banbury)	Stage 0 - Options Appraisal	Development only	Development only	Development only	Development only	Development only	Development only	Development only	Development only	168
Banbury Rd Improvements (Banbury Road Corridor)	Stage 0 - Options Appraisal	Development only	Development only	Development only	Development only	Development only	Development only	Development only	Development only	27
A40 Minster Lovell West Facing Slips/Access to Carterton	Stage 0 - Options Appraisal	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	619
A4074 Golden Balls Roundabout Junction (A4074/B4015)	Stage 0 - Options Appraisal	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	250
Cowley Branch Line	Stage 0 - Options Appraisal	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	4
Firilford Junction	Stage 1 - Feasibility	Development only	Development only	Development only	Development only	Development only	Development only	Development only	Development only	763
A4095 Realignment NW Bicester Howes Lane / Lords Lane Road	Stage 1 - Feasibility	Development only	Development only	Development only	Development only	Development only	Development only	Development only	Development only	
COMPF	Stage 1 - Feasibility	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	0
Milton Enterprise Pedestrian and Cycle Bridge	Stage 1 - Feasibility	na	na	na	na	na	na	na	na	na
A4130 Steventon Lights	Stage 2 - Design & Procurement	n/a	n/a	Sep-24	Oct-24	n/a	Oct-24	Nov-24	Aug-25	431
Tramway Road Banbury	Stage 2 - Design & Procurement	Apr-22	Oct-22	Sep-24	Feb-21	Oct-24	Oct-24	Oct-24	Sep-25	152
A40 Access to Witney at Shores Green	Stage 2 - Design & Procurement	Apr-22	Jun-23	Nov-24	Mar-24	Oct-24	Oct-24	Nov-24	Mar-26	1805
A34 Lodge Hill	Stage 2 - Design & Procurement	Oct-22	Sep-23	Oct-24	Feb-24	Sep-24	Feb-24	Nov-24	Jul-26	766
Watlington Edge Road	Stage 2 - Design & Procurement	Dec-23	Jan-25	Mar-25		Mar-25	Jul-22	TBC	TBC	360
Oxpens to Osney Mead Cycling and Pedestrian Bridge	Stage 2 - Design & Procurement	Sep-23	Jan-24	Apr-24		n/a	Apr-23	tbc	tbc	139
Woodstock Road Corridor	Stage 3 - Construction	n/a	n/a	Jul-24		n/a		Aug-24	Mar-25	63
Benson Relief Road	Stage 3 - Construction	Sep-21	Jan-22	Sep-23	Feb 22 detailed	May-23	Feb-24	Sep-23	Nov-24	496
A4095 - B4100 Banbury Road Roundabout Improvements NW Bicester	Stage 3 - Construction	Jun-21	Nov-21	Oct-23	Oct-21	Nov-23	Oct-21	Feb-24	Feb-25	0
Padbury Road Roundabout (Former M40-J10 Upper Heyford)	Stage 3 - Construction	n/a	n/a	May-24	Nov-23	n/a	Jul-24	Aug-24	Feb-25	479
Shrivenham New School	Stage 3 - Construction	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	30

Page 2 of 2

Agenda Item 5